BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

	Name of Work	**Comprehensive Development Works in Ward No:03 Attur**
2	Estimate cost / Amount	Rs.1000.00 Lakhs
3	Name of Contractor	**Sri.B.B.Umesha**
4	Amount of Contract	Rs.9,20,95,645.00
5	Agreement No	173/2019-20 , Dated:09-03-2020
6	No. and date under which the work order has been issued	173/2019-20 , Dated:09-03-2020
7	Time limit originally fixed for completion	9 months
8	Date of application by the contractor for granting extension	30-08-2021
9	Date of receipt of application in the sub division office	30-08-2021
10	Extension granted if any:	
	1. From	08-12-2020 to 30-06-2021
	2. From	
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	Rs.42711399.00
13	Work carriedout during and extension	Rs.59760097.00
14	Time now applied for	30-09-2021
15	Date of recommending time limit applied	01-07-2021 to 30-09-2021 (92 days)

Scanned by TapScanner

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.32335000.00
18	Probable time required for completion of remaining work	30-09-2021
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown (2nd Wave) there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Due to Covid-19 Lockdown(2nd Wave) there is delay in completion of work. Hence, extension of time is recommended upto 30-09-2021 without levying any penalty on the contractor

Assistant Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP
Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
BBMP, Bangalore

Scanned by TapScanner